



ISO 9001-2000 Certified
Accredited with A Grade by NAAC

**DEPARTMENT OF CIVIL ENGINEERING
ANDHRA UNIVERSITY
COLLEGE OF ENGINEERING (Autonomous)
Visakhapatnam 530 003.**

Ph. : 0891-2844774(O)
0891-3207020(S.M.Lab)
email : aucivilhod@gmail.com



F701/CE/Str. Div/PT/T.No. 1070/2011-12

Date : 03.10.2011

Test(s) conducted by : STRUCTURES DIVISION

Test(s) conducted for : Vijay Nirman Company Private Limited. Coromandal International
Kakinada.

Reference Letter No. : NIL, Dated: 30.09.2011.

Description : Testing of Steel Rod samples for physical and mechanical properties for the
..... construction of Kakinada Site.....

Note : Each 3 Specimens of (Each 1 meter length) 8, 10, 12, 16, 20, 25 and 32mm dia. Simhadri TMT Fe - 500D bars.


Samples are sent by the party with description (identity mark) noted below and reference cited above.


TEST RESULTS

Date of Testing : 03.10.2011

S.No.	Description	Sample / Result						
		SIMHADRI - TMT Fe - 500D						
1.	Dia of the rod as specified by the party (mm)	8.00	10.00	12.00	16.00	20.00	25.00	32.00
2.	Weight per meter length (kgs)	0.400	0.620	0.895	1.590	2.485	3.885	6.325
3.	Area (mm ²)	50.96	78.98	114.01	202.55	316.56	494.90	805.73
4.	Actual Diameter (mm)	8.05	10.03	12.05	16.06	20.08	25.10	32.03
5.	0.2% Proof Stress (MPa)	549.45	531.78	502	538.14	562.29	565.77	528.71
6.	Ultimate Tensile Stress (MPa)	706.44	671.06	666.61	646.75	666.54	731.46	645.38
7.	Elongation (%)	22.50	20.00	23.33	22.50	21.00	19.40	19.30
8.	Bend Test & Rebend Test	Withstood						

* * * *


Testing In-charge
SM Laboratory


Head of the Department
Dept. of Civil Engineering
Andhra University
Visakhapatnam-530 003